NO.NC/QC/YPD/2019-20/W11-MM

Date: 13-01-2020

To,
The Executive Engineer,
Yelahanka Project Division,
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of work: Maintenance of cremitorium Burial ground and office maintenance in Ward No.11 Kuvempunagara

Item No	Description of work	Unit	Qty
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts,	Cum	951.89
2	KSRRB M300- Construction of Embankment with Material Gravel / Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel	Cum	634.59
3	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as	Sqm	13.68
4	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width,	Cum	2.59
5	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse	Cum	0.65
6	Supply and erection of 14 Feet Height Street Light Pole on suitable cement concrete foundation with 2.5 Feet height cast iron decorative round pedestal	Each	12.00
7	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse	Cum	3.89
8	Supplying and fixing of solar lux level street light control switch three phase including suitable capacity contactor	Each	12.00
9	Extra for Fabrication supply and fixing of Stand fabricated using slotted angle/L angle of size 6mm x 50mm for mounting out door/indoor A.C. unit./	Each	12.00
10	Supplying surface mounted type mirror optic luminaries for single/Twin 28watts fluorescent lamps cross rising of stove enameled deep coloured	Each	12.00
11	Fixing charges of post top/ Gate/ Garden fitting /LED on the existing CI / GI or any other pipe using required size of reducer, wiring using suitable wires	Each	12.00
12	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in	Mtr.	72.00
13	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.	Mtr	150.00

Asst. Executive Engineer
Project Division
Yelahanka
BBMP, Bangalore - 92

14	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping	Mtr	150.00
15	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire	Mtr	150.00
16	Supplying and fixing Microprocessor based Electronic timer (without contactor, Din Mounting using necessary bolts, nuts and washers etc.,.) 3-	Each	2.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92